

McMillan Company Certificate of Calibration

Model: 101-6T
Serial Number: 13374
Calibration Date: 08-02-2005
Next Calibration Due: 08-02-2006

CALIBRATION DATA...

Actual Flow	Output(VDC)	Error (F.S.)	Pulse (Hz)
1.0 L/min	5.00	+0.00%	335
0.5 L/min	2.41	-1.80%	160
0.2 L/min	0.96	-0.80%	63
0.1 L/min	0.47	-0.60%	30

Flow rates indicated are at STP.

Maximum allowable error (specification): $\pm 3\%$ F.S.

Calibrated For: H2O
Calibrated Using: H2O
Test Temperature: 20°C
Test Barometric Pressure: 740 mm Hg
Power Supply Voltage: 12.8 VDC

Techician: LEM