

McMillan Company Certificate of Calibration

Model: 101-6T  
Serial Number: 13375  
Calibration Date: 08-02-2005  
Next Calibration Due: 08-02-2006

CALIBRATION DATA...

Actual Flow	Output(VDC)	Error (F.S.)	Pulse (Hz)
1.0 L/min	5.00	+0.00%	312
0.5 L/min	2.49	-0.20%	155
0.2 L/min	1.03	+0.60%	63
0.1 L/min	0.53	+0.60%	32

Flow rates indicated are at STP.

Maximum allowable error (specification):  $\pm 3\%$  F.S.

Calibrated For: H2O  
Calibrated Using: H2O  
Test Temperature: 20°C  
Test Barometric Pressure: 740 mm Hg  
Power Supply Voltage: 12.8 VDC

Technician: LEM